

Monthly Status Report

Reporting Period

April 2022

SIP-TIC-PCO-RPT-00004 R0

1. Introduction

1.1 Project Overview

The Steveston Interchange Project (the Project) is a component of the Highway 99 Tunnel Program and will be delivered in advance of the new immersed tunnel project.

The Project will address many of the safety, congestion, and mobility challenges at the interchange for all modes of travel, as follows:

- Upgrade the interchange to be consistent with modern design standards.
- Reduce vehicle queues for northbound off-ramp traffic and transit to Steveston.
- Improve mobility for east-west traffic on Steveston Highway.
- Improve transit operations at the interchange.
- Provide new cycling and pedestrian connections along Steveston Highway across Highway 99.

The Project will replace the existing two-lane overpass structure at Steveston Highway and Highway 99 with a new structure(s) of five lanes that accommodates two eastbound lanes and three westbound lanes (including a left turn lane) and new pedestrian and cyclist infrastructure, as well as improved connections to and from the overpass.

The reference concept is a two-bridge replacement overpass that is designed to integrate with the new eight-lane immersed tube tunnel that will replace the existing George Massey Tunnel along Highway 99.

Additional information and updates about the Project can be found on the Highway 99 Tunnel Program website: <https://www.highway99tunnel.ca/project-overview/>.

1.2 Project Delivery

Transportation Investment Corporation, a Provincial Crown Corporation, is delivering and overseeing the Project on behalf of the Ministry of Transportation and Infrastructure and the BC Transportation Financing Authority. The estimated cost of the Project including planning, construction, and financing during construction is \$87.5 million.

The Project will be delivered through a Design-Build (DB) contract model. The Project is currently in the implementation phase. Flatiron Constructors Canada Limited, comprised of Flatiron Constructors Canada Limited and Urban Systems Ltd., was selected as the Design-Builder on April 12, 2022. Construction on the Project is anticipated to begin in 2022 and be completed in fall 2025.

1.3 Project Goals

- Support sustainability of Fraser River communities
- Facilitate increased share of sustainable modes of transportation
- Enhance regional goods movement and commerce
- Support a healthy environment

2. Project Update

2.1 Project Dashboard

		Objectives	Project Status	Comments
Project Delivery	Scope	Project delivered within approved scope.	●	<ul style="list-style-type: none"> The Project includes replacement of the existing interchange at Steveston Highway and Highway 99 with a wider overpass to accommodate three additional vehicle lanes (including a left turn lane) and new pedestrian and cyclist paths, as well as enhanced connections and transit improvements. The Project is within the approved scope and on track.
	Schedule	Project delivered within approved schedule of interchange open in 2025.	●	<ul style="list-style-type: none"> The Project is on schedule for the new interchange to be operational in fall 2025.
	Budget	Project delivered within approved budget of \$87.5 million.	●	<ul style="list-style-type: none"> Project spending for the month of April 2022 was \$0.2 million. Total Project spending to date is \$3.6 million; the Project is forecasted to be delivered within budget.
	Safety	Ensure that Project work is preformed safely, in compliance with all applicable safety regulations, and in accordance with government policy.	●	<ul style="list-style-type: none"> Occupational Health and Safety (OH&S) requirements for the Project are defined within the Project Management Plan and the Design-Build Agreement (DBA). Lost Time Injury Frequency Rate (LTIFR) for the Project remains at 0. No construction works have commenced.
	Quality	Implement an effective Quality Management System.	●	<ul style="list-style-type: none"> Quality management requirements for the Project are documented in the Quality Management Plan and compliance to the Plan will be monitored through ongoing audits of the Project work.
	Environmental	Ensure Project work is performed in an environmentally responsible manner.	●	<ul style="list-style-type: none"> While Steveston Interchange Project, as part of the Highway 99 Tunnel Program, has less environmental impact and does not require an Environmental Assessment Certificate (EAC), the Province is committed to adhering to rigorous environmental standards and applicable permits, licences, and approvals.
	Design and Construction	Development of a reference concept, technical requirements/specifications, and related technical studies for the project and manage activities on-site.	●	<ul style="list-style-type: none"> The Technical Team continues to participate in weekly Technical Working Group meetings with the Design-

		Objectives	Project Status	Comments
				Builder to collaborate on various design and construction aspects.
	Community Benefits	Successfully implement the Special Project Needs Agreement (SPNA).	●	<ul style="list-style-type: none"> The Design-Builder and its sub-contractors are required to carry out the Project in accordance with the SPNA. Apprenticeship, trainee, and equity employment targets are included in the DBA with incentive payments for exceeding the targets.
Partners/Stakeholders	Indigenous Groups	Continue to build and maintain positive collaborative working relationships with the Identified Indigenous Groups (IIGs).	●	<ul style="list-style-type: none"> The Project Team continues to consult and engage with the Identified Indigenous Groups (IIGs) on permitting, economic development opportunities, cultural awareness and recognition, and construction monitoring.
	Third Parties	Continue to build and maintain positive relationships and reach agreement on Project requirements with City of Richmond and owners of interfacing infrastructure.	●	<ul style="list-style-type: none"> The Project Team is working with the City of Richmond to finalize a Project-specific Municipal Agreement (MA). The Project Team continues to meet on a regular basis with City of Richmond staff regarding the Project and to expedite the MA.
	Public and Stakeholder Engagement	Continue to build and maintain positive relationships with the community and other stakeholders.	●	<ul style="list-style-type: none"> The Project Team is providing early information to community organizations, businesses, and residents in close proximity to the Project.

Status	Description
●	Managing critical issues and negotiating resolution – action required immediately.
●	Managing some issues and negotiating resolution – action required in the near term.
●	Stay the course – no action required.

3. Project Documents and Achievements to Date

Project Delivery	Project Planning and Development	<ul style="list-style-type: none"> • GMC Business Case (April 2021) • Cost Report (April 2021) • GMC Relationship Review Process Description (April 2021) • Request for Qualifications Issued (June 2021) and Closed (August 2021) • Request for Proposals Issued (September 2021) • Project Management Plan (October 2021) • Executed Design-Build Agreement (April 2022)
	Environmental	<ul style="list-style-type: none"> • Agricultural Land Commission (ALC) Approval (October 2021) • Fisheries and Oceans Canada (DFO) – Letter of Advice (October 2021) • Heritage Conservation Act (HCA) – Inspection Permit (November 2021) • Water Sustainability Act (WSA) – Order for Change Approval of Section 11 Permit (November 2021)
	Design and Construction	<ul style="list-style-type: none"> • Reference concept design developed (August 2021)
	Community Benefits	<ul style="list-style-type: none"> • Special Project Needs Agreement (SPNA) (June 2021)
Partners/Stakeholders	Indigenous Groups	<ul style="list-style-type: none"> • Ongoing engagement and consultation.
	Third Parties	<ul style="list-style-type: none"> • BC Hydro Protocol Agreement (December 2018)
	Public and Stakeholder Engagement	<ul style="list-style-type: none"> • Presentations to various stakeholders (2021 – ongoing) • News Release – “Steveston Interchange procurement moving forward.” (September 2021) • News Release – “New five-lane Steveston Interchange moves ahead.” (March 2022)

4. April Highlights and Three Month Lookahead

4.1 Safety

Scope:	<ul style="list-style-type: none">• Establish Occupational Health and Safety (OH&S) Project delivery objectives and performance measures.• Manage Project OH&S activities.• Monitor relevant OH&S performance metrics.• Ensure the Project complies with relevant WorkSafeBC regulations and government requirements.• Identify specific health and safety roles and responsibilities.• Outline relevant health and safety management processes and activities.
Monthly Highlights:	<ul style="list-style-type: none">• Total number of incidents documented on the health and safety log for the month was 0. Lost Time Injury Frequency Rate (LTIFR) for the Project remains at 0, as construction on the project has not started.• Design-Builder signed the Prime Contractor Designation letter and delivered Notice of the Project to WorkSafeBC to ensure compliance with all Health and Safety Laws.• Posted the Occupational Health and Safety Advisor position for the Project.
Three-Month Lookahead:	<ul style="list-style-type: none">• Hire and onboard an Occupational Health and Safety Advisor• Develop a site-specific safety plan.• Review the Design-Builder's Health and Safety Program and plans.• Review the Design-Builder's submission of a Qualified Coordinator and Health and Safety Plan initiation.

4.2 Quality

Scope:	<ul style="list-style-type: none">• Establish quality management Project objectives and performance measures.• Oversee and monitor Project quality management activities.• Review and comment on the Design-Builder's Quality Management plans and system.• Conduct surveillance audits of the Project work.• Identify and implement continuous improvement initiatives.
Monthly Highlights:	<ul style="list-style-type: none">• Completed the evaluation of the quality management Request for Proposals submissions and selected the highest ranked proponent to provide oversight services during design and construction.

Three-Month Lookahead:	<ul style="list-style-type: none"> • Finalize the contract and onboard the Quality Manager to provide quality oversight services during design and construction. • Develop a Quality Management Plan for the Implementation Phase of the Project. • Review the Design-Builder’s quality submittals including the Quality Manual and Design Quality Management Plan.
-------------------------------	--

4.3 Environmental

Scope:	<ul style="list-style-type: none"> • Manage follow-up and compliance actions required under relevant environmental regulations and permits. • Liaise with regulators and stakeholders on matters related to the Project commitments made through the environmental assessment and public engagement processes. • Manage outstanding environmental permits and associated environmental studies, monitoring, and compliance processes.
Monthly Highlights:	<ul style="list-style-type: none"> • Oriented the Design-Builder’s to the environmental and archaeological aspects of the Project. • Introduced the Ministry of Transportation and Infrastructure’s Environmental Monitor for the Project to the Design-Builder and clarified roles as related to the Project. • Ensured the Design-Builder’s Construction Environmental Management Plan is on-track and requirements are understood.
Three-Month Lookahead:	<ul style="list-style-type: none"> • Finalize the Archaeological Workplan. • Review the Design-Builder’s Environmental Manager proposal. • Review the Design-Builder’s Construction Environmental Plan.

4.4 Design and Construction

Scope:	<ul style="list-style-type: none"> • Development of a reference concept, technical requirements/specifications, and related technical studies for the Project. • Provide technical advice to the Project Team on a broad range of Project issues, and inputs into the DBA.
---------------	--

	<ul style="list-style-type: none"> Oversee compliance with the design and construction requirements of the DBA, including undertaking reviews and audits, on-site monitoring, and other engagement with the Design-Builder, as needed.
Monthly Highlights:	<ul style="list-style-type: none"> Completed preparation activities for the Design-Build Agreement implementation phase of the Project. Reviewed applications for the Project Team’s Construction Manager. Participated in weekly Technical Working Group meetings with the Design-Builder to progress design. Participated in kick-off meetings with the Design-Builder and the utility owners. Completed the Project Team’s Technical and Construction Management Plan for the Implementation Phase of the Project. Reviewed the Design-Builder’s method work statement for Phase 1 Geotechnical Investigation and Utility Locate Program.
Three-Month Lookahead:	<ul style="list-style-type: none"> Install cameras for the Project Team’s monitoring of the Project Site. Finalize the Performance Management Plan. Monitor the next phases of the Design-Builder’s Geotechnical Investigation and Utility Locate Program. Install Project information signs along Highway 99 and Steveston Highway Onboard a Construction Manager for the Project Team to lead the Province’s construction monitoring activities. Review the Design-Builder’s submittals including the Design Management Plan, Manual Counterflow Plan, Traffic Management Plan, and Construction Management Plan.

4.5 Indigenous Groups

Scope:	<ul style="list-style-type: none"> Consultation and engagement with the Identified Indigenous Groups (IIGs) on the reference concept, permitting, economic development opportunities, cultural awareness and recognition, and construction monitoring.
Monthly Highlights:	<ul style="list-style-type: none"> Continued discussions with IIGs on various agreements. Continued engagement on Indigenous construction monitoring opportunities and supporting IIGs in building monitoring capabilities. Ongoing meetings with IIGs to develop a scope for Indigenous Cultural Awareness and Recognition opportunities.

	<ul style="list-style-type: none"> Continued working with IIGs to support Project activities, including cultural awareness and recognition, mentorship opportunities for Indigenous youth, and construction and archaeological monitoring opportunities.
Three-Month Lookahead:	<ul style="list-style-type: none"> Finalize agreements for engagement and construction monitoring with interested IIGs. Continue engagement on Indigenous construction monitoring opportunities and building monitoring capacity with interested IIGs. Develop and implement the Indigenous Cultural Awareness and Recognition Plan, in collaboration with interested IIGs. Facilitate discussions between the Design-Builder and IIGs to inform development of the Indigenous Participation Plan (IPP).

4.6 Third Parties

Scope:	<ul style="list-style-type: none"> Project-specific Municipal Agreement (MA) with the City of Richmond (the City). Engagement with the City and TransLink on the future construction impacts, stakeholder concerns, and other inputs to the Project.
Monthly Highlights:	<ul style="list-style-type: none"> Continued engagement on the MA with the City. Introductory meeting between the Design-Builder and the City was held. Introductory meeting between the Design-Builder and TransLink was held. Continued regular meetings between the Project Team and City staff, as well as the Project Team and TransLink.
Three-Month Lookahead:	<ul style="list-style-type: none"> Execute the MA through City staff sign-off. Initiation of the Municipal Liaison Committee.


4.7 Public and Stakeholder Engagement

Scope:	<ul style="list-style-type: none"> Manage ongoing public and stakeholder communications and engagement.
Monthly Highlights:	<ul style="list-style-type: none"> Announcement of Contract Award. Launch of Project website. Began public communications ahead of utility relocation and site preparation, including a mailout.

Three-Month Lookahead:	<ul style="list-style-type: none">• Receive and review the Communications and Engagement plans from the Design-Builder.• Convene a Communications Working Group with representation from the Project Team and the Design-Builder.• Project update to various stakeholders.• Initiate a Traffic Advisory Committee, including local and regional stakeholders.

5. Schedule

The following schedule depicts deliverables, milestones and associated dates and timelines for the procurement phase of the Project, as well as anticipated construction timelines.



6. Project Photos



FIGURE 1 – AERIAL VIEW OF PRESENT-DAY STEVESTON INTERCHANGE




FIGURE 2 – STEVESTON INTERCHANGE PROJECT – DESIGN CONCEPT OVERVIEW